## SIX MONTHLY COMPLIANCE REPORT OF ENVIRONMENTAL CLEARANCE

## 1320 (2×660) MW PENCH THERMAL POWER PLANT

At

CHAUSARA VILLAGE, CHAURAI TEHSIL, CHHINDWARA DISTRICT MADHYA PRADESH

Submitted to:

Western Regional Office Ministry of Environment, Forest & Climate Change Central Pollution Control Board, New Delhi & Madhya Pradesh Pollution Control Board, Bhopal

# adani

Submitted By:

Corporate Environment Management Pench Thermal Energy (MP) Limited Adani Corporate House, Shantigram, S G Highway Ahmedabad, Gujarat

PERIOD: October'2019 – March'2020

# <u>CONTENTS</u>

SI. No.	Title	
1.	Introduction	
2.	Compliance status of Environmental Clearance (EC).	
i.	MoEF&CC Office Order dated 18.10.2019 for name change	
ii.	MoEFCC letter dated 26.12.2019 for extension of EC validity	

#### Introduction

**Pench Thermal Energy (MP) Limited- PTE(MP)L (formerly known as Adani Pench Power Limited)** has proposed to set up a 1320 (2x660) MW Coal-based Thermal Power Plant near Chausara Village of Chhindwara District in Madhya Pradesh. The power plant is proposed to be based on supercritical, energy efficient & environment friendly technology.

Adani Power Limited (APL) has signed MoU with Energy Department, Government of Madhya Pradesh on 8th July, 2009 for developing a Thermal Power Project of 1320 MW capacity near Chausara, District Chhindwara, Madhya Pradesh. The proposed site is located at approximately 150 km from Nagpur and 30 Kms from Chhindwara.

PTE(MP)L has been granted Environmental Clearances & Consent to Establish from Ministry of Environment & Forest & Madhya Pradesh Pollution Control Board. PTE(MP)L also obtained all necessary statutory / mandatory clearance respectively.

MoEF&CC office order for Name change from Adani Pench Power Limited to Pench Thermal Energy (MP) Limited has been received vide letter dated 18.10.2019

PTE(MP)L has been granted Extension in validity of EC vide letter no. J-13012/30/2010-IA.II (T) dated: 26.12.2019

The total requirement of land for the power project is around 300 Ha. The possession of 300 Ha has been already transferred with infrastructure by MPEB, Govt. of Madhya Pradesh to PTE(MP)L, 5.27 MTPA of Imported Coal is to be made available for interim arrangement, due to non-availability of domestic coal linkage. Coal linkage is under consideration. Meanwhile, PTE(MP)L has tied up imported coal from Indonesia, South Africa etc. to be used as an interim arrangement.

Water will be drawn from the Pench Diversion Project which is located at a distance of about 4.5 km from project site. Water will be brought to the site through a dedicated pipeline. Water allocation of 33.29 MCM has been received from Water Resource Department, Govt. of Madhya Pradesh.

PTE(MP)L has completed infrastructure development and enabling works for the Power Plant, such as: Boundary wall, stores, office, admin building, Erector's Hostel (Guest House), Sewage Treatment Plant & Transmission line ROW/ROU & Thermal Power Project pre-construction activities etc.

## Compliance status of Environmental Clearance

1320 (2×660) MW Pench Thermal Power Plant

#### Vide letter No. J 13012/30/2010-IA-II (T) dated 16/10/2012 MoEF&CC recommended for Extension of Validity of EC vide Minutes of Meeting dated 25.09.2019

А.	Specific Conditions	Compliance Status
i.	Vision document specifying prospective plan for	Vision Document was submitted along
	the site shall be formulated and submitted to the	with Compliance Report
	Regional Office of the Ministry within six months.	
ii.	Harnessing solar power within the premises of the	68 nos. of Solar Lights already installed
	plant particularly at available roof tops shall be	along the approach road and nearby
	undertaken and status of implementation shall be	villages. Further Solar Lights have been
	submitted periodically to the Regional Office of	considered during detailed engineering
	the Ministry.	of the Plant Layout.
iii.	A study shall be undertaken through a reputed	Noted
	Govt. Organization / Agriculture University on the	Compliance assured during the plant
	impact on vegetation within 10 Km radius of the	operation
	plant due to fly ash generated and action taken	
	shall be submitted to the Ministry. The study shall	
	be completed within one year of operation of the	
	proposed plant.	
iv.	In case source of fuel supply is to be changed at a	Noted
	later (now proposed imported coal from South	Compliance assured
	Africa) the project proponent shall intimate the	
	Ministry well in advance along with necessary	
	requisite documents for its concurrence for	
	allowing the change. In such case necessity for re-	
	conducting public hearing may be decided by the	
	Ministry in consultation with the Expert Appraisal	
	Committee.	
V.	Sulphur and ash content in the coal to be used in	Noted
	the project shall not exceed 0.5% and 29%	Compliance assured
	respectively at any given time. In case of variation	
	of coal quality at any point of time fresh reference	
	shall be made to the Ministry for suitable	
	amendments to environmental clearance condition	
	wherever necessary.	
vi.	A wildlife conservation plan shall be formulated in	Wildlife Conservation plan prepared by
	consultation with the Office of the Chief Wildlife	Consultants in consultation with forest
	Warden and duly vetted by the concerned Chief	dept.
	Wildlife Warden for immediate implementation.	The Conservation plan already
	The plan shall have an in-built monitoring	submitted along with Compliance report
	mechanism.	of April'13 to September'2013 for
		valuable suggestions & implementation.
vii	Provision for installation of FGD shall be provided	Space has been provided for FGD in the
vii.	for further use.	Plant layout
	Coal transportation to plant site shall be	Noted
viii.	undertaken by rail and no road transportation shall	Compliance assured

	be posmitted	
	be permitted	
ix.	A long term study of radio activity and heavy metals contents on coal to be used shall be carried out through a reputed institute. Thereafter mechanism for an in-built continuous monitoring for radio activity and heavy metals in coal and fly ash (including bottom ash) shall be put in place.	Noted Compliance assured
х.	Continuous monitoring for heavy metals in and around the existing ash pond area shall be carried out by reputed institutes like IIT, Roorkee.	There is no existing Ash Pond. However, compliance to the condition will be made for the proposed Ash Pond.
xi.	Fly ash shall not be used for mine void filling without prior approval of the DGMS is obtained	Noted Compliance assured
xii.	The project proponent shall carry out a long term R&D on Boiler efficiency vis-a-vis large variation on ash content of coal and submit its findings to the Ministry at a later stage	This is a standard practice and on-going at all plant units of Adani Power Group.
xiii.	A stack of 275 m Height with flue gas velocity not less than 22 m/s shall be installed and provided with continuous online monitoring equipments for SOx, NOx and PM2.5 & PM10. Mercury emissions from stack may also be monitored on periodic basis.	Stack Height of 275 m is proposed with Online monitoring facility.
xiv.	High Efficiency Electro Static Precipitator (ESPs) shall be installed to ensure that particulate emission does not exceed 50 mg/Nm <sup>3</sup>	Electro Static Precipitator (ESPs) with 99.93% removal efficiency proposed to ensure that particulate emission does not exceed 50 mg/Nm <sup>3</sup> .
XV.	Adequate dust extraction system such as cyclones / bag filters and water spray system in dusty areas such as in coal handling and ash handling points, transfer areas and other vulnerable dusty areas shall be provided.	Water sprinkling proposed in Coal Stock Yard. Dust Extraction System proposed in Crusher House, Transfer Points and Fly Ash Silos.
xvi.	Utilisation of 100% Fly Ash generated shall be made from 4th year of operation. Status implementation shall be reported to the Regional Office of the Ministry from time to time.	Noted Compliance assured
xvii.	Fly ash shall be collected in dry form and storage facility (silos) shall be provided. Utilized fly ash shall be disposed off in the ash pond in the form of slurry form. Mercury and other heavy metals (As, Hg, Cr, Pb etc.) will be monitored in the bottom ash as also in the effluents emanating from the existing ash pond. No ash shall be disposed off in low lying area.	Dry Collection & Disposal of Fly Ash proposed. Monitoring will be carried out on regular basis during plant operation
xviii.	Ash pond shall be lined with HDP / LDPE lining or any other suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting	Ash Pond is proposed to be lined with LDPE. Safety Measures are being provided at detailed engineering stage itself. Ash Water recirculation is proposed

	•••	
	breached. Ash pond water shall be re circulated and utilized.	
xix.	Hydrogeology of the area shall be reviewed	Noted
	annually from an institute / organization of repute	
		Compliance assured
	to assess impact of surface water and ground	
	regime (especially around ash dyke). In case any	
	deterioration is observed specific mitigation	
	measures shall be undertaken and reports / data of	
	water quality monitored regularly and maintained	
	shall be submitted to the Regional Office of the	
	Ministry.	
	WithStry.	
XX.	No ground water shall be extracted for use in	Noted
	operation of the power plant even in lean season	Compliance assured
xxi.	No water bodies (including natural drainage	Noted
	system) in the area shall be disturbed due to	Compliance assured
	activities associated with the setting up /	
	operation of the power plant.	
xxii.	Minimum required environment flow suggested by	Not Applicable, as the water allocation
	the Competent Authority of the State Govt. shall	for the project is from Pench Diversion
	be maintained in the Channel / Rivers (as	Dam/ Project.
	applicable) even in lean season.	
xxiii.	Land and Water requirement shall be restricted as	Noted.
	per latest CEA norms issued.	Land and water requirement are well
		within the CEA norms.
xxiv.	COC of 5.0 shall be adopted.	Noted.
		Compliance assured.
xxv.	Regular monitoring of ground water level shall be	Noted
	carried out by establishing a network existing wells	Compliance assured.
	and constructing new piezometers. Monitoring	
	around the ash pond area shall be carried out	
	particularly for heavy metals (Hg, Cr, As, Pb) and	
	records maintained and submitted to the Regional	
	_	
	Office of this Ministry. The data so obtained	
	should be compared with the baseline data so as	
	to ensure that the ground water quality is not	
	adversely affected due to the project.	
xxvi.	Monitoring surface water quality in the area shall	Noted.
	also be regularly conducted and records	Compliance assured.
	maintained. The monitored data shall be submitted	
	to the Ministry regularly. Further, monitoring	
	I co che ministry regulariy, i utilet, munitullity	
	points shall be located between the plant and	
	points shall be located between the plant and drainage in the direction of flow of ground water	
	points shall be located between the plant and	
	points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall be undertaken.	
xxvii.	points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy	Plant is being designed for zero
xxvii.	points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall be undertaken.	Plant is being designed for zero discharge. However, ETP & STP are
xxvii.	points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall be undertaken. Waste water generated from the plant shall be	0 0

xxviii.	The project proponent shall undertake rain water harvesting measures and shall develop water storage for use in operation of the plant. Rain water harvesting system shall be put in place which shall comprise of rain water collection from the built up and open area in the plant premises. Action plan for implementation shall be submitted to the Regional Office of the Ministry.	Rain Water Harvesting is proposed and will be incorporated during detailed engineering and before commissioning of plant / unit. Rain water harvesting report already submitted along with Compliance Report.
xxix.	Additional soil for levelling of the proposed site shall be generated within the site (to the extent possible) so that natural drainage system of the area is protected and improved.	Noted. Compliance assured.
xxx.	At least three nearest village shall be adopted and basic amenities like development of roads, drinking water supply, primary health centre, primary school etc shall be developed in co-ordination with the district administration.	Noted. Compliance assured once the project take off.
xxxi.	A special scheme for upliftment of SC & ST population in the study area shall be formulated and implemented in a time bound manner. The project proponent shall also identify the rights of tribals under existing Laws and ensure its protection and implementation thereof.	Noted. Compliance assured.
xxxii.	In addition marginalized farmers indirectly affected by the project shall be identified and special scheme for sustainable livelihood for these marginalized section of the poor villagers whose sustenance are dependant on the land not owned by them but falling in the proposed power project, shall be formulated and implemented.	Noted. Compliance assured.
xxxiii.	R&R of PPAs shall be completed in a time bound manner and before commissioning of the proposed plant.	Power Project along with land and infrastructures transferred by MPEB to Adani Power. <b>No R&amp;R is involved.</b>
xxxiv.	The project proponent shall also adequately contribute in the development of the neighbouring villages. Special package with implementation schedule for providing patable drinking water supply in the nearby villages and schools shall be undertaken in a time bound manner.	Social development activities being carried out under the CSR activities by Adani Foundation. Need based Assessment Study report already submitted along with Compliance Report of October' 2012 to March' 2013.
XXXV.	CSR scheme shall be undertaken based on need based assessment in and around the villages within 5 km of the site and in constant consultation with the village Panchayat and the District Administration. As part of CSR employment of local youth after imparting relevant training as may be necessary shall be undertaken as committed.	We have carried out a Need Base Assessment study of nearby villages. Study report has been already submitted to MoEF&CC, New Delhi. Regular CSR activities being carried out by Adani Foundation.

	<b>0</b> 7 (	•
xxxvi.	An amount of Rs. 30.0 Crores shall be earmarked as one time capital cost of CSR programme as committed by the project proponent. Subsequently a recurring expenditure of Rs. 6.0 Crores per annum till the life of the plant shall be earmarked as recurring expenditure of CSR activities. Details of the activities to be undertaken shall be submitted within six months along with road map for implementation.	A separate budget earmarked for CSR activities in Need based Assessment Study Report already submitted along with Compliance Report
xxxvii.	It shall be ensured that an in-built monitoring mechanism for the CSR schemes identified is in place and annual social audit shall be got done from the nearest government institute of repute in the region. The project proponent shall also submit the status of implementation of the scheme from time to time. The achievements should be put on company's website. Green Belt consisting of 3 tiers of plantation of	Noted Compliance assured, once the project take off. Green Belt provided in the Plant Layout.
xxxviii.	native species around plant and 50 m width shall be raised. The density of trees shall not less than 2500 per Ha with survival rate not less than 80%.	
xxxix.	An Environmental Cell shall be created at the project site itself and shall be headed by an officer of appropriate seniority and qualification. It shall be ensured that the head of the Cell shall directly report to the Head of the Organization.	We have established Environment Management Department with Senior Management at Corporate level. Site Environment Cell will be created once project construction is started.
В.	General Conditions	Compliance Status
i.	The treated effluents confirming to the prescribed standards only shall be re-circulated and reused within the plant. Arrangements shall be made that effluents and storm water do not get mixed.	Plant is designed for zero discharge. Storm Water & Effluent Streams will be provided separately.
ii.	A sewage treatment plant shall be provided (as applicable) and the treated sewage shall be used for raising greenbelt / plantation.	STP proposed. Treated sewage will be used for Plantation/Green Belt development and maintenance.
III.	Adequate safety measures shall be provided in the plant area to check / minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the Ministry.	Noted. Compliance assured, once the project take off
iv.	Storage facilities for the auxiliary liquid fuel such as LDO / HFO / LSHS shall be made in the plant area in consultation with Department of Explosives, Nagpur. Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management	Noted Compliance assured, once the project take off.

	oil.	
	First Aid and sanitation arrangements shall be	Noted.
V.	made for the drivers and other contract workers	Compliance assured.
	during construction phase.	
	Noise levels emanating from turbines shall be so	All aquiamants will be desired and
vi.	controlled such that the noise in the work zone	All equipments will be designed and procured to have noise level of less than
	shall be limited to 85 dB(A) from source. For	85 dB (A) at a distance of 1 m.
	people working in the high noise area, requisite	
	personal protective equipment like earplug /	
	earmuffs etc. shall be provided. Workers engaged	
	in noisy area such as turbine area, air compressors	
	etc shall be periodically examined to maintain	
	audiometric record and for treatment for any	
	hearing loss including shifting to non noisy / less	
	noisy areas.	
vii.	Regular monitoring of ambient air ground level	Noted.
	concentration of SO2, NOx, PM2.5, & PMO and Hg	Compliance assured, once the project
	shall be carried out in the impact zone and records	take off.
	maintained. If at any stage these levels are found	
	to exit the prescribed limits, necessary control	
	measures shall be provided immediately. The	
	locations of the monitoring stations and frequency	
	of monitoring shall be decided in consultation with	
	SPCB. Periodic reports shall be submitted to the	
	Regional Office of this Ministry. The data shall also	
	be put on the website of the company.	
viii.	Provision shall be made for the housing of	Noted.
	construction labour (as applicable) within the site	Compliance assured, once the project
	with all necessary infrastructure and facilities such	take off.
	as fuel for cooking, mobile toilets, mobile STP, safe	
	drinking water, medical health care, crèche etc.	
	The housing may be in the form of temporary	
	structure to be removed after the completion of	
	the project.	O
ix.	The project proponent shall advertise in at least	Complied.
	two local newspapers widely circulated in the	It was advertised in local daily News
	region around the project, one of which shall be in	Paper 'Dainik Bhaskar and Jabalpur
	the vernacular language of the locality concerned	Express' on 28 <sup>th</sup> October 2012.
	within seven days from the date of this clearance	Advertisement copy already submitted
	letter, informing that the project has been	along with Compliance Report of
	accorded environment clearance and copies of	October' 2012 to March' 2013
	clearance letter are available with the State	
	Pollution Control Board/ Committee and may also	
	be seen at Website of the Ministry of Environment	
	and Forests at http://envfor.inc.in.	Compliant
х.	A copy of the clearance letter shall be sent by the	Complied,
	proponent to the concerned Panchayat, Zila	Acknowledged copies already submitted
	Parisad / Municipal Corporation, urban local Body	along with Compliance Report of October' 2012 to March' 2013.
1	and the Local NGO, if any, from whom suggestions/	

		•
	representations, if any, received while processing	EC copy also placed on the website -
	the proposal. The clearance letter shall also be put	www.adanipower.com
	on the website of the Company by the proponent	
xi.	The proponent shall upload the status of	Six monthly compliance status report is
~	compliance of the stipulated environmental	regularly submitted to MoEF&CC, CPCB &
	clearance conditions, including results of	MPPCB. The same is sent by email also.
	monitored data on their website and shall update	Compliance status updated on
	the same periodically. It shall simultaneously be	Company's website.
	sent to the Regional Office of MoEF, the	Compliance assured, once the project
	respective Zonal Office of CPCB and the SPCB. The	take off.
	criteria pollutant levels namely; SPM, RSPM (PM2.5	
	& PM10), SO2, NOx (ambient levels as well as stack	
	emissions) shall be displayed at convenient	
	location near the main gate of the company in the	
	public domain.	
xii.	The environment statement for each financial year	Noted.
	ending 31st March in Form-V as is mandated to be	Compliance assured, once the project
	submitted by the project proponent to the	take off.
	concerned State Pollution Control Board as	
	prescribed under the Environment (Protection)	
	Rules, 1986, as amended subsequently, shall also	
	be put on the website of the company along with	
	the status of compliance of environmental	
	clearance conditions and shall also be sent to the	
	respective Regional Offices of the Ministry by e-	
	mail.	
		Civ maathly asmaliance seconts is holds
xiii.	The project proponent shall submit six monthly	Six monthly compliance reports is being
	reports on the status of the implementation of the	submitting to MoEF, CPCB, & MPPCB
	stipulated environmental safeguards to the	regularly. The same is sent by email also.
	Ministry of Environment and Forests, its Regional	Compliance status updated on
	Office, Central Pollution Control Board. The project	
	proponent shall upload the status of compliance of	Last compliance report for the period of
	the environment of the environmental clearance	April 2019 to September 2019 had been
	conditions on their website and update the same	submitted vide our letter no.: APL/APPL/
	periodically and simultaneously send the same by	EMD/EC/MoEF/171/11/19
	e-mail to the Regional Office, Ministry of	dated-20/11/2019
	Environment and Forests.	
xiv.	Regional Office of the Ministry of Environment and	Noted.
	Forests will monitor the implementation of the	Compliance assured, once the project
	stipulated conditions. A complete set of	take off.
	documents including Environmental Impact	
	Assessment Report and Environmental	
	Management Plan along with additional	
	information submitted from time to time shall be	
1		
	forwarded to the Regional Office for their use	
	forwarded to the Regional Office for their use during monitoring. Project proponent will up-load	
	forwarded to the Regional Office for their use during monitoring. Project proponent will up-load the compliance status in their website and up-date	
	forwarded to the Regional Office for their use during monitoring. Project proponent will up-load the compliance status in their website and up-date the same from time to time at least six monthly	
	forwarded to the Regional Office for their use during monitoring. Project proponent will up-load the compliance status in their website and up-date	

	gate of the power plant.	
xv.	Separate funds shall be allocated for implementation of environmental protection measures along with item-wise break-up. This cost shall be included as a part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should be reported to the ministry	Compliance assured. Separate funds earmarked for implementation of environmental protection and details already submitted along with Compliance Report of October'12 to March'2013.
xvi.	The project authorities shall inform the Regional Office as well as the Ministry regarding the date of Financial Closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of plant.	The Thermal Power Project pre- construction activities completed.
xvii.	Full co-operation shall be extended to the Scientists / Officers from the Ministry / Regional Office of the Ministry / CPCB / SPCB who would be monitoring the compliance of environmental status.	Noted, Full co-operation shall be extended.
Additi	onal Conditions (EC Extension)	
i.	Revised Project Cost at the current price shall be submitted. The revised cost shall also include the installation of FGD and De-NOx systems. The cost should separately indicate the amount earmarked for FGD and De-NOx system.	Noted & Compliance assured. The Revised Project cost with cost of installation of FGD and De-NOx systems is enclosed as Annexure 1.
II.	As committed, installation of ESP, FGD and De-NOx systems such as De-NOx burners along with SCR shall be implemented to meet new emission norms of PM:100 mg/Nm3, SO2: 100 mg/Nm3 and NOx: 100 mg/Nm3 and Mercury: 0.03 mg/Nm3	Noted & agreed Compliance assured once the project takes off.
iii.	The implementation of CSR activities in the surrounding villages along with expenditure shall be submitted to District Collector and the Regional Office of this Ministry.	CSR activities being carried out since 2010. Details CSR report along with expenditure will be submitted, once the project takes off.
iv.	Copy of fresh Coal and water linkages as and when obtained shall be submitted.	Noted & Compliance assured
V	Copy of PPA to be furnished and the zero date of construction shall be intimated. Progress of construction including installation of FGD, De-NOx systems shall be submitted to the Regional Office of the Ministry. Date of commissioning (COD) of units shall be informed to the Ministry.	Compliance assured. Power Purchase Agreement (PPA) is yet to be signed Zero date of construction & Progress of construction including installation of FGD, De-NOx will be intimated once the project takes off.